CF-1R-ALT-HVAC

ID	Question	Web Display	Value
Q1_A	Package Unit	Not Checked	0
		Checked	1
Q1_A_Type	What kind of Package Unit?	Gas	Gas
		Heat Pump w/ Electric Back Up	Heat Pump
		Heat Pump w/ Gas Back Up	Heat Pump With Gas BU
Q1_B	A/C Condenser (Split System)	Not Checked	0
·		Checked	1
Q1_B_HEATPUMP	Is it a Heat Pump?	No	0
		Yes w/ Electric Back Up	1 ,
		Yes w/ GAS Back Up	2
Q1_G	A/C Coil (Split System)	Not Checked	0
		Checked	1
Q1_C	Air Handler (Split System)	Not Checked	0
-		Checked	1
Q1_C_Gas	Is it a Gas Furnace?	No	0
· - -		Yes	1
Q1_D	Furnace Heat Exchanger	Not Checked	0
	Ç	Checked	1
Q1_D_Type	If Yes to Q1_D, what type?	Split System	Split
		Package	Package
Q1_E	More than 40' of Ducts	Not Checked	0
		Checked	1
Q1_F	Up to 40' of Ducts	Not Checked	0
		Checked	1
Q2_A	Will more than 50% of Ducts be new?	No	0
_		Yes	1
Q2_B	Will all Ducts be accessible?	No	0
. –		Yes	1
Q3_A	Existing Ducts or Plenums are insulated or sealed with asbestos	No	0
-		Yes	1
Q3_B	The system will not be Ducted	No	0
		Yes	1
Q3_C	There will be less than 40 linear feet of Ducts in unconditioned space	No	0
	D. J. J. T. d. J.	Yes	<u> </u>
Q3_D	Previously Tested	No Yos	U 1
		Yes	<u> </u>

CF-1R-ALT-HVAC

ID	Question	Web Display	Value
Q3_D_cert	CF-4R Certificate		
Q3_E	The system will be Heating Only (No A/C)	No	0
_		Yes	1
Q3_F	CID Installed	No	0
Q4_A	Thermostate Required	Not Checked	0
_	,	Checked	1
Q4_AFUE	Minimum Values		if required, >= .78
Q4_HSPF	Minimum Values		if required, >= 7.7
Q4_SEER	Minimum Values		if required, >= 13.0

CF-6R-MECH-25

OPENING QUESTIONS:

Select method used to determine minimum airflow (ID: 353):

- 1) Temperature Split
- 2) Flow Hood
- 3) Flow Grid
- 4) Plenum Pressure

What was the method used for determining saturation temperature (ID: 355)?

- 1) STMS
- 2) Refrigerant Gauge

Is a TXV Installed (ID: 357)?

- 0) No
- 1) Yes

FORM RULES:

IF [355] = "STMS" THE BOTH STMS Sections are required

IF [353] = 1 THEN

(201, 202, 203) REQUIRED

(209, 210, 211, 212, 213) REQUIRED

ELSEIF [353] <> 1 THEN

(214, 215, 216, 217) REQUIRED

IF [357] = 0 THEN

(203, 208) REQUIRED

IF [208] < "55" THEN ERROR (this is not allowed)

IF "55" <= [208] <= "65" AND [202] < "70" THEN ERROR (this is not allowed)

SUPERHEAT section required

IF [357] = 1 THEN

(205, 207) REQUIRED

SUBCOOLING section required

Metering Device Calculations for RC Verification required

Always Required:

TMAH Section

Space Conditioning Systems

Calibration of Diagnostic Instruments

Measured Temps (200, 204, 206)

Standard Charge Summary

CF-4R-MECH-25

OPENING QUESTIONS:

Select method used to determine minimum airflow (ID: 919):

- 1) Temperature Split
- 2) Flow Hood
- 3) Flow Grid
- 4) Plenum Pressure

What was the method used for determining saturation temperature (ID: 921)?

- 1) STMS
- 2) Refrigerant Gauge

Is a TXV Installed (ID: 923)?

- 0) No
- 1) Yes

FORM RULES:

IF [921] = "STMS" THE BOTH STMS Sections are required (831, 832, 833, 934, 922, 835, 836, 837, 838, 839)

IF [919] = 1 THEN

(786, 787, 788) REQUIRED

(794, 795, 796, 797, 798) REQUIRED

ELSEIF [919]

◆ 1 THEN

(799, 800, 801, 802) REQUIRED

IF [923] = 0 THEN

(788, 793) REQUIRED

IF [793] < "55" THEN ERROR (this is not allowed)

IF "55" <= [793] <= "65" AND [787] < "70" THEN ERROR (this is not allowed)

SUPERHEAT section required

IF [923] = 1 THEN

(790, 792) REQUIRED

SUBCOOLING section required

Metering Device Calculations for RC Verification required

Always Required:

TMAH Section

Space Conditioning Systems

Calibration of Diagnostic Instruments

Measured Temps (785, 789, 791)

Standard Charge Summary